



BUILDING DESIGN PARTNERSHIP SHALL HAVE NO RESPONSIBILITY FOR ANY USE OF THIS DOCUMENT OTHER THAN THAT FOR WHICH IT WAS PREPARED AND ISSUED.
 ALL DIMENSIONS SHOULD BE CHECKED ON SITE.
 DO NOT SCALE FROM THIS DRAWING.
 ANY DRAWING ERRORS OR OMISSIONS SHOULD BE BROUGHT TO THE ATTENTION OF BUILDING DESIGN PARTNERSHIP AT THE ADDRESS SHOWN BELOW.
 DRAWINGS SHALL BE READ IN CONJUNCTION WITH THE FOLLOWING INFORMATION:
 • THE COM DESIGN ISSUES REGISTER
 • THE BDP RISK REGISTER
 • THE PROJECT COM RISK REGISTER

NOTES

P01 Preliminary Issue JJB MJ 19/01/18



Build Phases				
Phase Number	Programme Logic	Start Begin Month Number	Build Duration	Complete End Month Number
1	Construct Leisure Centre	0	36	35
2	Follows Demolition D1	10	9	18
3	Follows Build Phase 2	12	9	20
4	Build After Decant D2	20	22	41
5	Build After Decant D3	20	22	41
6	Build After Decant D4	22	10	31
7	Build After Decant D5	45	24	68
8	Build After Decant D5	45	18	62
9	Build After Decant D6	65	18	82
10	Park Follow D7	70	6	75
11	Build After Decant D9	71	18	89
12	Build After Decant D8	71	18	88
13	Park to Finish with Build Phase 12	90	6	95
14	Build follows Build Phase 9	83	12	94
15	Build follows Build Phase 14	89	12	100
16	Build After Decant D12	89	9	97
17	Build After Decant D13	90	12	101
18	Park follow D10, D12	90	6	95
19	Build After Decant D14	95	12	106
20	Build follows Build Phase 19	97	12	108

BDP.

7 Hill Street
 Bristol
 BS3 1SW
 United Kingdom
 T +44 (0)117 929 9861
 www.bdp.com

Sheerwater Regeneration

P2008050

Site-wide - Building Phasing Plan

1:1000
 01/18/18
 SHE-BDP-00-XX-PL-L-90-0008 P01