

MONITORING REPORTS - PROJECTS

Executive Summary

The Executive receives regular reports on the progress of projects in the interests of financial prudence and to ensure open and transparent corporate governance.

This report details the status of projects as at the end of December 2020, incorporating capital and revenue projects, and is attached at Appendix 1.

As requested by the Executive, the attached list includes only active projects and those closed during this reporting period. The agreed reporting protocol stipulates that projects overdue against the published end date will be classified as amber if the over-run is less than 25% of total project schedule and red if above this level.

The project management methodology includes a formal approval process to extend project timescales, where there are clear practical and business reasons to do so. Appendix 1 includes a column showing revised end date, reflecting application of the approval process. For completeness the original end date is retained on the report.

A new column has also been added to Appendix 1 called 'Overview Status', which provides a quick visual prompt to show if the status of a project has changed (better, worse or the same) since the previous report;

There are no specific areas for concern or action by the Executive.

Recommendations

The Executive is requested to:

RESOLVE That

the report be received.

Reasons for Decision

Reason: To monitor the position of active projects on SharePoint.

The Executive has the authority to determine the recommendation(s) set out above.

Monitoring Reports - Projects

Background Papers: None.

Reporting Person: Ray Morgan, Chief Executive
Email: ray.morgan@woking.gov.uk, Extn: 3333

Contact Person: Pino Mastromarco, Senior Policy Officer
Email: pino.mastromarco@woking.gov.uk, Extn: 3464
Dawn George, Business Improvement Officer
Email: dawn.george@woking.gov.uk, Extn: 3407

Portfolio Holder: Councillor Ayesha Azad
Email: cllrayesha.azad@woking.gov.uk

Shadow Portfolio Holder: Councillor Ann-Marie Barker
Email: cllrann-marie.barker@woking.gov.uk

Date Published: 29 January 2021

1.0 Introduction

- 1.1 Attached at Appendix 1 is the report on projects at the end of December 2020 (produced from the SharePoint system).
- 1.2 All active projects continue to be included in the report for completeness. Members will note a number of projects are listed as showing delays in the project being closed. This is to reflect the requirement that evaluation and closure of the project is necessary after it has been completed (normally after the defect period, which may be some time from completion of the actual delivery).
- 1.3 Projects completed during the period are included at the end of Appendix 1. These projects will be removed from the report next time it is published, as no further reporting is required on projects that have been formally closed.

2.0 Exception items

- 2.1 In accordance with Financial Regulations, the following projects are being reported to the Executive because project costs exceed the original or approved revised budget by the greater of £10k or 5%.
- 2.2 Project No. 10297. Local Development Framework. No change since first on the exception report at 19/11/20 Executive.
- 2.3 Project No. 10785. Leisure Management Contract Investment Scheme. No change since the exception report at 20/11/2014 Executive.
- 2.4 Project No. 10911. Goldwater Lodge Fire Reinstatement Works. No change since the exception report at the 21/07/2016 Executive.
- 2.5 Project No. 10930. Goldsworth Park Rec Public Toilets. No change since first on the exception report at 4/02/2016 Executive.
- 2.6 Project No. 20061. Export House - WC and Lift Lobby Upgrade - Floors 2-14. No change since first on the exception report at 11/02/2018 Executive.
- 2.7 Project No. 20124. Woking Integrated Transport. No change since first on the exception report at 19/11/20 Executive.
- 2.8 Project No. 20126. Leisure Centre - Upgrade of External Cladding. No change since first on the exception report at 10/10/19 Executive.
- 2.9 Project No. 20134. Pool in the Park Replacement Roof- Phase 4. No change since first on the exception report at 10/10/19 Executive.
- 2.10 Project No. 20139. 18-19 High Street Refurbishments. No change since first on the exception report at 13/07/17 Executive.
- 2.11 Project No. 20146. Leisure Lagoon Modernisation. No change since first on the exception at 27/06/19 Executive.
- 2.12 Project No. 20182. Refurbishment of 6 Floors at Export House. No change since first on the exception. No change since first on the exception at 27/06/2019 Executive.
- 2.13 Project No. 20219. Pool in the Park Structural Works- Phase 1. No change since first on the exception report at 19/11/20 Executive.

3.0 Implications

Financial

3.1 No implications. The project listing includes costs related to each project.

Human Resource/Training and Development

3.2 No implications.

Community Safety

3.3 No implications. Community Safety is considered for every project as part of Project Workbook completion.

Risk Management

3.4 No implications. Risk management is considered for every project as part of Project Workbook completion. The SharePoint system also enables risks to be captured and managed by the project manager for each project.

Sustainability

3.5 No implications. Sustainability is considered for every project as part of Project Workbook completion.

Equalities

3.6 No implications. Equalities is considered for every project as part of Project Workbook completion.

Safeguarding

3.7 No implications.

4.0 Consultations

4.1 The report has been compiled in consultation with Project Managers.

REPORT ENDS